

BEFORE START	
ALTIMETERS	SET / CROSS CHECKED
THROTTLE	IDLE
PARKING BRAKE	SET
PASSENGER SIGNS	ON
BRIEFING	STATED
FMC	SET
TAKEOFF DATA / MCP	CHECKED AND SET
-----CLEARED FOR START-----	
FUEL LOAD AND PUMPS	CHECKED AND SET
TRIMS	SET FOR TAKEOFF
DOORS	CLOSED
BEACON	ON

AFTER START	
APU	OFF
AUTOBRAKE	MAX
ANTI ICE	AS REQUIRED
GROUND EQUIPMENT	CLEARED

BEFORE TAKEOFF	
DEPARTURE DATA AND CLEARANCE	CONFIRMED
DEPARTURE BRIEFING	REVIEWED
ENGINE MODE SELECTOR	IGNITION
ECAM STATUS	CHECKED
ECAM MEMO	ALL GREEN
FLIGHT CONTROLS	CHECKED
CABIN READY	CONFIRMED
-----CLEARED FOR TAKEOFF-----	
LIGHTS AND STROBES	ON
TCAS, CODE	ON, CODE CHECKED

AFTER TAKEOFF	
LANDING GEAR	UP
FLAPS	UP
ANTI ICE	AUTO
PACKS	ON
-----TRANSITION-----	
ALITMETERS	1013 SET AND CROSSCHECKED
EXTERNAL LIGHTING	OFF / AS REQUIRED

DESCENT/APPROACH	
BRIEFING	STATED
ECAM STATUS	CHECKED
AUTOBRAKES	SET
MINIMA	SET
PASSENGER SIGNS	ON
-----TRANSITION-----	
ALTIMETER	QNH SET AND CROSSCHECKED
EXTERNAL LIGHTING	ON / AS REQUIRED

LANDING	
CABIN	READY
ENGINE MODE SELECTOR	IGNITION
AUTOHROTTLE	SPEED / OFF
ECAM MEMO	LAND - NO BLUE
MISSED APPROACH ALT	SET

AFTER LANDING	
LIGHTS AND STROBES	OFF
WX RADAR	OFF
FLAPS	UP
SPEEDBRAKE	DOWN
TRANSPONDER	STANDBY
APU	ON

SHUTDOWN	
PARKBRAKE	SET
EXT / APU POWER	ESTABLISHED
ANTI ICE	OFF
FUEL CONTROL SWITCHES	CUTOFF
PASSENGER SIGNS	OFF
FUEL PUMPS	OFF
BEACON	OFF

NOT FOR REAL WORLD USE